GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

Revenue (Disaster Management)Department–Andhra Pradesh Disaster Recovery Project (APDRP) – International Bank for Reconstruction andDevelopment (IBRD), InternationalDevelopment Association (World Bank) Credit No 5694-IN – Component 2.2– Restoration of Major District Roads(MDR) – Roads and Building Department (R&B)–Revised Administrative Sanction for the Road work "Widening and Strengthening of Road from Edarapalli Bridge to Mukkamal Lock (via) Nadipudi road from km 0/0 to km 8/540 in East Godavari District–Accorded – Orders –Issued.

==========

REVENUE (DISASTER MANAGEMENT) DEPARTMENT

G.O.RT.No. 44 **Dated: 09-07-2021**

Read the following:-

1. G.O.Rt.No.64 Dated:04.05.2016 of Revenue (DM-NCRMP) Department.
2. G.O.Rt.No.77 Dated:11.05.2016 of Revenue (DM-NCRMP) Department.
3. G.O.Rt.No.21 Dated:16.03.2018 of Revenue (DM-NCRMP) Department.
4. G.O.Rt.No.38 Dated:01.08.2018 of Revenue (DM-NCRMP) Department.
5. G.O.Rt.No.9 Dated:08.02.2019 of Revenue (DM-NCRMP) Department.
6. Minutes of 3rd State Level Project Steering Committee (SSC) meeting dated:08.08.2019.
7. Letter No.07/HUDHUD/APDRP/Edarapalli Road/2019-20, Dated:12.05.2020received from PM,PIU,APDRP, Visakhapatnam.
8. TTL, World Bank E-mail, dated:30.06.2021.

--oOo--

ORDER: -

The World Bank have approved a Credit for an amount of US $ 250 Million (Rs.1550.00 Crores approximately) out of the total Project Cost of US $ 370 Million (Rs.2220 Crores approximately) for the Andhra Pradesh Disaster Recovery Project (APDRP). The counterpart funding by GoAP will be US $ 120 (Rs.670 Crores) at the ratio of 68:32. The APDRP Project Agreement and Financing Agreement were signed on 16.07.2015 by the GoI, GoAP and the World Bank. Government have accorded Administrative Sanction for Rs.2220.00 Crs to the APDRP Project vide Government Order 2nd cited. Subsequently the Project cost is revised to Rs.1777.38 Crs. The Project is effective from 28.08.2015 and implementation period is 5 years. The project has been further extended upto 30.09.2021.

2. The Project is implemented by six Line Departments viz., APEPDCL, Panchayat Raj Department, R&B Department, GVMC, VUDA and AP Forest Department, APSDRF and AP State Disaster Response.

(PTO)

3. As per the G.O 1st read above, the project is basically divided into 6 Components,out of which component 2 is Restoration of connectivity and Shelter Infrastructure. The Sub component 2.2 is for Roads and Buildings Departmentfor restoration, reconstruction, strengthening and /or wideningthe Damaged Major District Roads.

4. The Government have accorded Administrative Sanction for 28 works estimated cost of Rs.297.94 Crores (Rupees Two hundred and ninetyseven point and ninetyfourcrores only) in two spells vide references 2nd,3rd, 4thand 5th cited.

5. The road"Widening and Strengthening of Road from Edarapalli Bridge to Mukkamal Lock (via) Nadipudi road from km 0/0 to km 8/540 in East Godavari District"is highly beneficial to the Public and the distance between two important towns Amalapuram and Ravulapalem will be reduced by 5 km if the balance reach from Km 4/0 to Km 8/540 is also completed along with already completed reach of Km 0/0 to Km 4/0.

6. Revised Administrative Sanction proposalsfor the Road work "Widening and Strengthening of Road from Edarapalli Bridge to Mukkamal Lock (via) Nadipudi road from km 0/0 to km 8/540 in East Godavari Districtfor Rs.33.631 Crores (Rupees Thirty three crores sixty three lakhs and one thousand only) against the earlier Administrative Sanction of Rs.12.00 Croresreceived fromPM,PIU,R&B, Visakhapatnam for taking up widening and strengthening of the balance reach from Km 4/0 to the 8/540 at an additional amount of Rs.21.631 Crores. The World Bank has also communicated it's No Objection to take up the additional work as variation to the Original Contract.

7. Government aftercareful examination hereby accord Revised Administrative sanction for the followingwork of R&B Department at a revised cost of Rs.33.631 Crs (RupeesThirtythree crores sixtythree lakhs and one thousand only) against the original administrative sanction of Rs.12.00 Crores(Rupees Twelve Crores only) under component 2.2 of Andhra Pradesh Disaster Recovery project.

(Rupees in Crore)

Sl. No.	**Description of Work**	**Original Administrative Sanction**	**Revised Administrative Sanction**
1	Widening and Strengthening of Road from Edarapalli Bridge to Mukkamal Lock (via) Nadipudi road from km 0/0 to km 8/540 in East Godavari District"	Rs.12.00 Cr	Rs.33.631 Cr

Contd….3

8. The expenditure sanctioned at Para (7) above shall be debited to the following Head of Account: -

"MH 4250–Capital Outlay on other Social Services
101–Natural Calamities
GH 03 –External Aided Projects
SH (18)–Restoration of Major District Roads
(R&B) Dept under APDRP
530 –Major Works
531 – Other Expenditure".

9. The Project Manager, PIU, R&B,APDRP,Visakhapatnam shall take necessary action accordingly.

10. A copy of this order is available on the internet and can be accessed at the address http://www.goir.ap.gov.in

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

V USHARANI,
PRINCIPAL SECRETARY TO GOVERNMENT (DM)

To
The Project Manager, PIU, R&B, APDRP, Visakhapatnam.
The Project Manager, PMU, APDRP, Kunchanapalli.
The Director of Treasuries and Accounts, Ibrahimpatnam, Vijayawada.
The Director Works & Accounts, Ibrahimpatnam, Vijayawada
The District Treasury Officer, Visakhapatnam.

Copy to: -
P.S to Principal Secretary Revenue (DM) Department, AP.
Account Section, PMU, APDRP.
Sf/Sc-1.

//FORWARDED BY ORDER//

SECTION OFFICER